

Christchurch Hospital

Construction Progress Report for January/February 2014

Information issued by The Royal Bournemouth and Christchurch Hospitals /Kier Group

10th February 2014

Removal of asbestos from H Block and adjacent areas will be completed by the end of this week, one week ahead of schedule.

The installation of new drainage is underway adjacent H Block in preparation for the new extension to the Out Patients Department.

Trenching across the road adjacent to H block to be carried out for the electrical supply to the lamp posts. This will ensure that external lighting is retained throughout the demolition process.

The X-ray department and League of Friends have been relocated since Christmas. These areas will now have asbestos removed prior to demolition.

The historic lead lights windows from the old main entrance have been recovered safely and are in storage for installation at a later date.

The roof works to M block will be complete this week. Internal refurbishment works are underway.

Work to continue ahead of schedule at the North West of the site involving new drainage and kerbs in the car park.

The new hospital service trench has started behind Forest Dene. There has been a slight diversion in the traffic route but we intend to avoid further disruption as far as possible for this work.

All materials and equipment have been relocated from Forest Dene to storage containers.

The fencing to the grassed area outside Macmillan is now complete.

The car park opposite the main entrance has now been successfully completed and the line markings refreshed.