

Christchurch Hospital

Construction Progress Report for February/ March 2014

Information issued by The Royal Bournemouth and Christchurch Hospitals /Kier Group

10th March 2014

- H-Block, League of Friends & X-Ray dept, asbestos removal complete, services isolated, soft strip in progress, demolition will commence in the next couple of weeks.
- Block M, plastering complete, second fix of mechanical & electrical items in progress, floor areas have been prepared to take new finishes, completion target for this area early April.
- The new hospital service trench is in progress behind Forest Dene new kerbs will be installed this coming week.
- The main service entries to the plantroom are progressing and new pipework is being installed in the Plant room area.
- F.M area, new walls will be constructed this coming week complete with the necessary services. New openings will be cut through existing walls allowing the making good and refurbishment to proceed.
- The Traffic Control between the J & K Ward visitor parking bays adjacent to Macmillan Unit and Forest Dene will remain in operation this week, Any traffic requiring access past the Day Hospital will be directed back out the main entrance.